

SHUT-OFF HEADS

1760 RPM - 83.3'

1460 RPM - 62.9'

1160 RPM - 41.0'

TEST NO.
14DH606

IMPELLOR HC

BOWL 14 D

R.P.M. ALL

DATE 10-14-60

WESTERN
LAND ROLLER
COMPANY

Hastings, Nebr.

Pump No. 14 D.

NO. STGS	PEAK EFFICIENCY
1	81
2	83
3	
4	
5	

Performance Per Stage with clear non-gaseous water and without column corrections

